

12. Time / Date of boiler light up and sync : Light Up: 11:52 Hrs on 06/03/2018
Sync'd : 17:50 Hrs on 06/03/2018.

13. Delay for light up : Other pending works were attended.


14. Recommendation / Action plan :


Sl.No.	Recommendations/Action plan	Responsibility	Time line
1)	After WB operation ensure complete closing of all poppet valves. Physically ensure @ local that steam passing noise dies out after closure of valves.	Operation	Immediate
2)	Periodically check ASLD for its healthiness.	Operation/C&I	Immediate
3)	Periodically conduct make-up tests for checking increase in system losses. Make up flow variations to be closely monitored.	Operation	Immediate
4)	Periodically carry out local visits around boiler furnace area for any abnormalities.	Operation/BM	Immediate


15. Any specific learning / feedback


: WB steam leak leads to tube erosion and has a cascading effect leading to further tube failures. Monitor make-up flow for early detection of leaks. Maintain ASLD healthiness for an early alarm. Frequent local visits around furnace is emphasized.

16. Signatures / Date



CM / OS


DGM / C&I


DGM / ELECT


DGM / O&C


PL Submit
the STL Committee
report
GM / O&M


26/3/18

C M (E&M), DGM (ch)
DGM (Bm1) also to
be a member of the
committee

Copy submitted to CEO / NTPL

→ DGM (P&T)


27/3/18